

Integrated Project Schedule Science Milestones

Row	Activity ID	Activity Desc.	% Prog.	IPF Finish	2009				2010				2011				2012				2013				2014				2015				2016				2017			
					1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
1	1_09 ALMA Science Schedule				Time Now - 31Aug2010																																			
2	1.09.9.6.200	Astronomical Signals with an ALMA Antennas, FE, BE and Correlator at OSF	100.00	22Jan2009	▲ Astronomical Signals with an ALMA Antennas, FE, BE and Correlator at OSF																																			
3	1.09.9.6.202	Astronomical Fringes with two complete ALMA systems at the OSF	100.00	12Jul2009	▲ Astronomical Fringes with two complete ALMA systems at the OSF																																			
4	1.09.9.6.204	Astronomical Fringes at the high site	100.00	22Oct2009	▲ Astronomical Fringes at the high site																																			
5	1.09.9.6.22.22	Start of CSV - Includes Phase Closure with three antennas at AOS.	100.00	22Jan2010	▲ Start of CSV - Includes Phase Closure with three antennas at AOS.																																			
6	1.09.9.6.210	Solicitation of Ideas for Science Verification Targets	0.00	31Aug2010	▲ Solicitation of Ideas for Science Verification Targets																																			
7	1.09.9.6.212	Aperture Synthesis Image with Six or more antennas	0.00	31Aug2010	▲ 13Jun2010 - Aperture Synthesis Image with Six or more antennas																																			
8	1.09.9.6.214	Demonstration of Phase Correction with WVR's.	0.00	31Aug2010	▲ Demonstration of Phase Correction with WVR's.																																			
9	1.09.9.6.215	Observatory Readiness Review	0.00	30Oct2010	▲ 12Aug2010 - Observatory Readiness Review																																			
10	1.09.9.6.218	Release of first Science Verification data	0.00	07Nov2010	▲ 27Aug2010 - Release of first Science Verification data																																			
11	1.09.9.6.70	First Call for Proposals	0.00	28Nov2010	▲ 11Sep2010 - First Call for Proposals																																			
12	1.09.9.6.222	Proposal due date	0.00	27Jan2011	▲ 10Nov2010 - Proposal due date																																			
13	1.09.9.6.224	Astronomical Signal with an ACA 7m Antenna at OSF	0.00	17Mar2011	▲ Astronomical Signal with an ACA 7m Antenna at OSF																																			
14	1.09.9.6.220	First sub-millimetre wavelength synthesis image	0.00	28Mar2011	▲ First sub-millimetre wavelength synthesis image																																			
15	1.09.9.6.226	Release of First Public Images	0.00	17May2011	▲ Release of First Public Images																																			
16	1.09.9.6.228	Polarization Images	0.00	16Jul2011	▲ Polarization Images																																			
17	1.09.9.6.80	Early Science - Start	0.00	26Jul2011	▲ 09May2011 - Early Science - Start																																			
18	1.09.9.6.230	Phase closure with 3 ACA 7m antennas	0.00	13Aug2011	▲ Phase closure with 3 ACA 7m antennas																																			
19	1.09.9.6.232	Aperture synthesis image with Six or more 7m antennas	0.00	09Jan2012	▲ Aperture synthesis image with Six or more 7m antennas																																			
20	1.09.9.6.238	First image at a frequency higher than 850 GHZ	0.00	07Apr2012	▲ First image at a frequency higher than 850 GHZ																																			
21	1.09.9.6.234	Maps combining 12-m and ACA antennas	0.00	08Apr2012	▲ Maps combining 12-m and ACA antennas																																			
22	1.09.9.6.236	Maps combining zero-spacing with 12-m and ACA	0.00	07Jun2012	▲ Maps combining zero-spacing with 12-m and ACA																																			
23	1.09.9.6.216	Continuum Total Power Image using a 12m antenna with a nutating subreflector	0.00	21Jun2012	▲ Continuum Total Power Image using a 12m antenna with a nutating subreflector																																			
24	1.09.9.6.240	High resolution images using baselines of ~4km	0.00	06Aug2012	▲ High resolution images using baselines of ~4km																																			
25	1.09.9.6.242	"Extreme" resolution images with the longest baselines	0.00	05Oct2012	▲ "Extreme" resolution images with the longest baselines																																			
26	1.09.9.6.84	Inauguration	0.00	22Dec2012	▲ 05Oct2012 - Inauguration																																			
27	1.09.9.6.88	66 antennas in service	0.00	19Jun2013	▲ 01Apr2013 - 66 antennas in service OT- 01-Apr-13																																			